

Reconstruction of Huntington Road, Stratford, CT - ConnDOT

This \$4.1 million project involves the full depth reconstruction of 2 km of roadway. The roadway, which is currently less than 7 meters in some areas, will be outfitted with new safety features. Project elements include two box culverts, a segmental retaining wall, new guiderail, and utility relocation.



Additional project tasks included:

- Adherence to environmental permits in environmentally sensitive areas
- Supervision of contaminated soil removal from areas of environmental concern and deposition into waste stockpile areas
- Monitoring of the installation of a new sewer system, drainage improvements and two hydrodynamic separators for the managements of storm water runoff

- Utility coordination
- Proactive communication and coordination with residents
- Oversight of stage construction and maintenance and protection of traffic
- Supervision of rock blasting and excavation
- Document control using the Site Manager system

